

## CONSTRUCTION MANAGEMENT PLAN TEMPLATE

**March 2020**

**Hertfordshire County Council**

Revisions & additional material

Please list all iterations here:

<b>Date</b>	<b>Version</b>	<b>Produced by</b>
<b>02/12/22</b>	<b>1</b>	<b>David Beasley / Tony Robinson</b>

### **Additional sheets**

Please note – the review process will be quicker if these are submitted as Word documents or searchable PDFs.

<b>Date</b>	<b>Version</b>	<b>Produced by</b>

### **Introduction**

The purpose of the **Construction Management Plan (CMP)** is to help developers to minimise construction impacts and relates to all construction activity both on and off site that impacts on the wider environment.

It is intended to be a live document whereby different stages will be completed and submitted for application as the development progresses.

The completed and signed CMP must address the way in which any impacts associated with the proposed works, and any cumulative impacts of other nearby construction sites will be mitigated and managed. The level of detail required in a CMP will depend on the scale and nature of development.

This CMP follows the best practice guidelines as described in the Construction Logistics and Community Safety (**CLOCS**) Standard.

The approved contents of this CMP must be complied with unless otherwise agreed with the Highway Authority (HA) in writing. The project manager shall work with the HA to review this CMP if problems arise during construction. Any future revised plan must also be approved by the Local Planning Authority (LPA) and the Highway Authority (HA) and complied with thereafter.

It should be noted that any agreed CMP does not prejudice or override the need to obtain any separate consents or approvals such as road closures or hoarding licences.

Please complete the questions below with additional sheets, drawings and plans as required. The boxes will expand to accommodate the information provided, so please provide as much information as is necessary. It is preferable if this document, and all additional documents, are completed electronically and submitted as Word files to allow comments to be easily documented. These should be clearly referenced/linked to from the CMP. Please only provide the information requested that is relevant to a particular section.

(Note the term 'vehicles' used in this document refers to all vehicles associated with the implementation of the development, e.g. demolition, site clearance, delivery of plant & materials, construction etc.)

Revisions to this document may take place periodically.

## Contact

1. Please provide the full postal address of the site and the planning reference relating to the construction works.

Address: 90 Peartree Ln  
Welwyn Garden City  
AL7 3UL  
Planning reference number to which the CMP applies: 6/2019/2714/OUTLINE

2. Please provide contact details for the person responsible for submitting the CMP.

Name: David Beasley, Contract Manager, Kori Construction Limited  
Address: 6 Saxon House Corby, NN18 9EZ  
Email: dbeasley@koriconstruction.com  
Phone: 07494 984849

3. Please provide full contact details of the site project manager responsible for day-to-day management of the works and dealing with any complaints from local residents and businesses.

Name: David Beasley, Contract Manager, Kori Construction Limited  
Address: 6 Saxon House Corby, NN18 9EZ  
Email: dbeasley@koriconstruction.com  
Phone: 07494 984849

4. Please provide full contact details of the person responsible for community liaison and dealing with any complaints from local residents and businesses if different from question 3.

Name: David Beasley, Contract Manager, Kori Construction Limited  
Address: 6 Saxon House Corby, NN18 9EZ  
Email: dbeasley@koriconstruction.com  
Phone: 07494 984849

5. Please provide full contact details including the address where the main contractor accepts receipt of legal documents for the person responsible for the implementation of the CMP.

Name: Tony Robinson, Pre-Construction Director, Kori Construction Limited  
Address: 6 Saxon House Corby, NN18 9EZ  
Email: trobinson@koriconstruction.com  
Phone: 07741 194 431

## Site

6. Please provide a site location plan and a brief description of the site, surrounding area and development proposals for which the CMP applies.

Please find attached a Site Location Plan - Site Location Plan.  
The site is located approximately Two miles form A1 junction with the A6129  
This Construction Management Plan relates to the demolition of the existing hostel facility development of a four storey 100 bed YMCA Hostel. In the vicinity of the site, footways are present to both sides of Peartree lane and on the adjacent road network. These provide access to the residential area to the east of the site and to the commercial are to the north and west of the scheme the pedestrian network links the site to residential, local shops schools and transport services.

7. Please provide a very brief description of the construction works including the size and nature of the development and details of the main issues and challenges (e.g. narrow streets, close proximity to residential dwellings etc).

Following demolition, including asbestos removal and safe systems of work, construction will commence of the new 100-bed hostel building which includes internal communal spaces with access to an inner courtyard which is always secured as well as rear garden spaces for residents. The proposed hostel will operate 24 hrs, / 7 days a week with staff present during these times. The building will also have visitors to support the resident's development during their time at Pear Tree Lane.

Adjacent Land Use & Access:

Access to the site and subsequent development will be via Peartree Lane, the development is predominantly surrounded by residential dwellings to the east, commercial and industrial units to the north, and office space to the west. It is anticipated that the existing adjoining occupiers that share the access road utilise similar or larger vehicles for deliveries etc. and therefore we do not foresee and any significant concern with construction traffic.

The site and access routes will be adequately sign posted to ensure that construction traffic is routed directly to the site. Temporary fencing will demark the site boundary from the neighbouring properties and will include signage detailing site contact information to ensure there is opportunity communication with the local community.

Solid hoarding is to be provided along the boundary with Peartree Lane

8. Please provide the proposed start and end dates for each phase of construction as well as an overall programme timescale. (A Gantt chart with key tasks, durations and milestones would be ideal).

The intended project dates are as follows:

Start: January 23

Complete: September 2024

Please find attached Tender Programme dated 1.12.22, we note that this is an indicative programme that may change from time to time to suit the progress of the works. It is also noted that the demolition works is in tended to be carried out during the initial phase of construction commencing 23.1.22

*\*\*Please note that the Tender Programme dated 1.12.22 referred to above contains commercially sensitive information and should not be made publicly available under The Freedom of Information Act 2000\*\**

9. Please confirm the standard working hours for the site

Site working hours are intended to be:

07:30 - 17:00pm Monday to Friday

07.30 - 13:00pm Saturday.

Deliveries will be co-ordinated to avoid sensitive times to neighbouring properties i.e. outside of school commuting times to ensure the safety of travel for the local community

## Cumulative impact

Sites located within high concentrations of construction activity that will attract large numbers of vehicle movements and/or generate significant sustained noise levels should consider establishing contact with other sites in the vicinity in order to manage these impacts.

**The Highway Authority can advise on this if necessary.**

## 10. Consultation

The Highway Authority expects meaningful consultation. For large sites, this may mean two or more meetings with local residents **prior to submission of the first draft CMP.**

Evidence of who was consulted, how the consultation was conducted, and a summary of the comments received in response to the consultation should be included. Details of meetings including minutes, lists of attendees etc. should be appended.

In response to the comments received, the CMP should then be amended where appropriate and, where not appropriate, a reason given. The revised CMP should also include a list of all the comments received. Developers are advised to check proposed approaches to consultation with the Highway Authority before carrying them out. If your site is on the boundary between districts then we would recommend contacting the relevant neighbouring planning authority. Please provide details of consultation of draft CMP with local residents, businesses, local groups (e.g. residents/tenants and business associations) and Councillors.

Prior to the commencement of the works community engagement will begin with letters being delivered to local residents and businesses advising of the works and providing contact information should any of these stakeholders wish for further information.

In addition to this, further communication will be issued to local residents and businesses at key intervals throughout the project, in particular at times that may present interest to the public such as have large construction plant & machinery delivered to site, such as cranes.

## 11. Schemes

Please provide details of your Considerate Constructors Scheme (CCS) registration. Please note that Highway Authority requires enhanced CCS registration that includes CLOCS monitoring. Please provide a CCS registration number that is specific to the above site.

As the site does not yet have a confirmed start date (pre-commencement planning conditions need to be discharged before this can happen) we have not yet registered the with CCS.

We can confirm that this site will be registered with CCS including CLOCS monitoring.

It is company policy for all Kori Construction Limited's sites to be registered with CCS, this is implemented and monitored by our in-house HSEQ Manager.

## 12. Neighbouring sites


Please provide a plan of existing or anticipated construction sites in the local area and please state how your CMP takes into consideration and mitigates the cumulative impacts of construction in the vicinity of the site. The Highway Authority can advise on this if necessary.

Having reviewed the online tool for searching for CCS registered construction sites, we are able to identify that there is one site that is in close proximity to Peartree Lane (Birkett Court), according to this source the works are due to be completed on 31/12/22 and therefore there will be very little overlap and cumulative impact to the vicinity of this site.

A screenshot of this has been included overleaf  
(Source: <https://www.constructionmap.info/map#>)

17/11/2022, 12:03

Construction Map



The image shows a Google Maps interface for a construction map. On the left, a search and filter sidebar is visible with the following options: "Search map markers", "Search for a postcode or town or search by keyword", "Filter map markers", "Clear all filters", "Sites", "Companies", and "Award Winners". At the bottom of the sidebar, it indicates "Markers found 4731". The map itself shows a residential area with streets including Broadwater Rd, Hyde Wy, Penn Way, Broad Ct, and Peartree Ln. A red location pin is placed on Broadwater Rd, and a green location pin is placed on Peartree Ln. The Google logo is in the bottom left corner, and a link to "Submit feedback or report an error" is in the bottom right corner.

## Transport

**This section must be completed in conjunction with your principal contractor. If one is not yet assigned, please leave the relevant sections blank until such time when one has been appointed.**

The Hertfordshire Highway Authority is a CLOCS Champion, and is committed to maximising road safety for Vulnerable Road Users (VRUs) as well as minimising negative environmental impacts created by motorised road traffic. As such, all vehicles and their drivers servicing construction sites within the borough are bound by the conditions laid out in the CLOCS Standard.

This section requires details of the way in which you intend to manage traffic servicing your site, including your road safety obligations with regard to VRU safety. It is your responsibility to ensure that your principal contractor is fully compliant with the terms laid out in the CLOCS Standard. It is your principal contractor's responsibility to ensure that all contractors and sub-contractors attending site are compliant with the terms laid out in the CLOCS Standard. Checks of the proposed measures will be carried out by CCS monitors as part of your enhanced CCS site registration, and possibly highway officers, to ensure compliance. Please refer to the CLOCS Standard when completing this section.

### CLOCS Contractual Considerations

13. Name of Principal contractor:

Kori Construction Limited

14. Please submit the proposed method for checking operational, vehicle and driver compliance with the CLOCS Standard throughout the duration of the contract

Kori will operate in accordance with Principal Contractor Duties as detailed in CLOCS Standard (Current version 4). A copy of this can be found on the following web link.

[https://www.clocs.org.uk/resources/clocs\\_standard\\_v4.pdf](https://www.clocs.org.uk/resources/clocs_standard_v4.pdf)

15. Please confirm that you as the client/developer and your principal contractor have read and understood the CLOCS Standard and included it in your contracts.

I confirm that I have included the requirement to abide by the CLOCS Standard in my contracts to my contractors and suppliers:

We can confirm that Kori have read and understood the CLOCS Standard and included it in our contracts with suppliers.

## Site Traffic

Sections below shown in blue directly reference the CLOCS Standard requirements. The CLOCS Standard should be read in conjunction with this section.

**16. Traffic routing:** "Clients shall ensure that a suitable, risk assessed vehicle route to the site is specified and that the route is communicated to all contractors and drivers. Clients shall make contractors and any other service suppliers aware that they are to use these routes at all times unless unavoidable diversions occur." (P19, 3.4.5)

Routes should be carefully considered, and risk assessed, taking into account the need to avoid where possible any major cycle routes and trip generators such as schools, offices, stations, public buildings, museums etc.

Consideration should also be given to weight restrictions, low bridges and cumulative impacts of construction (including neighbouring construction sites) on the public highway network. The route(s) to and from the site should be suitable for the size of vehicles that are to be used.


Please show vehicle approach and departure routes between the site and the Hertfordshire's Road Network. Please note that routes may differ for articulated and rigid HGVs. Routes should be shown clearly on a map, with approach and departure routes clearly marked. If this is attached, use the following space to reference its location in the appendices.

The below traffic route, will be utilised as this is used by neighbouring industrial / commercial units, and will minimise impact to that of the local community. Signage will be used to clearly identify routes that are not suitable for construction traffic.

Route from A1(M)

Final mile from A1 (M) shown in blue

Route from A1 via a6129



b. Please confirm how contractors and delivery companies will be made aware of the route (to and from the site) and of any on-site restrictions, prior to undertaking journeys.

A detailed traffic management plan will be issued to all supply chain, direct and indirect – denoting all sensitive and pertinent information in relation to local highways, this will also include sensitive times on the local infrastructure. This information will be appended to all orders and will be monitored during our regular progress meetings with suppliers.

**17. Control of site traffic, particularly at peak hours:** “Clients shall consider other options to plan and control vehicles and reduce peak hour deliveries” (P20, 3.4.6)

Construction vehicle movements should be restricted to the hours of 9.30am to 4.30pm on weekdays and between 8.00am and 1.00pm on Saturdays. If there is a school in the vicinity of the site or on the proposed access and/or egress routes, then deliveries must be restricted to the hours of 9.30am and 3pm on weekdays during term time.

Vehicles may be permitted to arrive at site at 8.00am if they can be accommodated on site. Where this is the case, they must then wait with their engines switched off.

A delivery plan should ensure that deliveries arrive at the correct part of site at the correct time. Instructions explaining such a plan should be sent to all suppliers and contractors.

Please provide details of the types of vehicles required to service the site and the approximate number of deliveries per day for each vehicle type during the various phases of the project.

For Example:

32t Tipper: 10 deliveries/day during first 4 weeks

Skip loader: 2 deliveries/week during first 10 weeks

Artic: plant and tower crane delivery at start of project, 1 delivery/day during main construction phase project

18t flatbed: 2 deliveries/week for duration of project

3.5t van: 2 deliveries/day for duration of project

32t tipper: collection / delivery – first 12 weeks average 3 per day  
18t rigid delivery vehicles – 2 per week for the first 35 weeks.  
3.5t van – Starting approx. week 40 to completion phases – 3 per week  
Skip loader – 8-yard average two per week  
Mobile tower crane – 5 visits through construction phase.

b. Cumulative effects of construction traffic servicing multiple sites should be minimised where possible. Please provide details of other developments in the local area or on the route that might require deliveries coordination between two or more sites. This is particularly relevant for sites in very constrained locations.

We do not anticipate there to be any significant cumulative effect please refer to question 12 above.

c. Please provide swept path analyses for constrained manoeuvres along the proposed route.

Please see attached swept path analysis 1903-19.SPO7



d. Consideration should be given to the location of any necessary holding areas/waiting points for sites that can only accommodate one vehicle at a time/sites that are expected to receive large numbers of deliveries. Vehicles must not queue or circulate on the public highway. Whilst deliveries should be given set times to arrive, dwell and depart, no undue time pressures should be placed upon the driver at any time.

Please identify the locations of any off-site holding areas or waiting points. This can be a section of single yellow line that will allow the vehicle to wait to phone the site to check that the delivery can be accommodated.

We do our utmost to ensure that deliveries are scheduled to arrive as planned and provide as little inconvenience when travelling to site, we request that drivers call site before setting off on the journey. We will also look to utilise lay-bys on the route to site to enable wait and call if there are any changes to plans. To allow co-ordination with site activities along with considering the neighbouring community.

e. Delivery numbers should be minimised where possible. Please investigate the use of construction material consolidation centres, and/or delivery by water/rail if appropriate.

We intend to consolidate our deliveries by utilising one main source (such as Travis Perkins or Jewsons) for materials where we are able to do so.


f. Emissions from engine idling should be minimised where possible. Please provide details of measures that will be taken to reduce delivery vehicle engine idling, both on and off site (this does not apply to concrete mixers).

All deliveries will be coordinated to ensure that they can be brought directly on to site where they will be able to shut of their engines whilst offloading.

**18. Site access and egress:** *"Clients shall ensure that access to and egress from the site is appropriately managed, clearly marked, understood and clear of obstacles."* (P18, 3.4.3)  
 Vehicles entering and leaving the site should be carefully managed, using gates that are clearly marked and free from obstacles. Traffic marshals must ensure the safe passage of all traffic on the public highway, in particular pedestrians and cyclists, when vehicles are entering and leaving site, particularly if reversing.  
 Traffic marshals, or site staff acting as traffic marshals, should hold the relevant qualifications required for directing large vehicles when reversing. Marshals should be equipped with 'STOP – WORKS' signs (not STOP/GO signs) if control of traffic on the public highway is required. Marshals should have radio contact with one another where necessary.

a. Please detail the proposed site access and egress points on a map or diagram. If this is attached, use the following space to reference its location in the appendices.

The below diagram shows the access and egress point on site. Forward access and reverse egress these operations will be overseen by qualified banksman to ensure minimal disruption to the local community and infrastructure. As previously stated all deliveries will be forward booked to ensure logistic operation are fully managed and co-ordianted at all tiems



b. Please describe how the access and egress arrangements for construction vehicles in and out of the site will be managed, including the number and location of traffic marshals where applicable. If this is shown in an attached drawing, use the following space to reference its location in the appendices.

All deliveries will be sequenced and scheduled prior to arrival typically with 7-10 day notice period, upon arrival the gates will be open and delivery vehicles directed by suitably qualified banksman to offloading point, upon successful delivery the vehicle will be directed onto Peartree Lane by banksman to the previously arranged traffic route, which will limit the impact to sensitive areas.

c. Please provide swept path drawings for vehicles accessing/egressing the site if necessary. If these are attached, use the following space to reference their location in the appendices.

Please see attached Vehicle Tracking Plans 1903-19 sp07

d. Provision of wheel washing facilities should be considered if necessary. If so, please provide details of how this will be managed, and any run-off controlled. Please note that wheel washing should only be used where strictly necessary, and that a clean, stable surface for loading should be used where possible.

At the earliest opportunity during the construction works the entrance road and car park will be formed using a tarmac hard standing and will be kept clean and clear of mud and debris, which will mitigate the need for wheel washing.

We will have a provision at the gate for each vehicle to be inspected prior departing by our banksman, as and when applicable the vehicles will be cleaned.

We can confirm that we will provide a road sweeping facility if the highway requires it at any point as a result of construction traffic.

**19. Vehicle loading and unloading:** "Clients shall ensure that vehicles are loaded and unloaded on-site as far as is practicable." (P19, 3.4.4)

This section is only relevant if loading/unloading is due to take place off-site on the public highway. If loading is taking place on site, please skip this section.

a. please provide details of the parking and loading arrangements for construction vehicles with regard to servicing and deliveries associated with the site (e.g. delivery of materials and plant,

removal of excavated material). This is required as a scaled site plan, showing all points of access and where materials, skips and plant will be stored, and how vehicles will access and egress the site. If this is attached, use the following space to reference its location in the appendices.

N/A

b. Where necessary, Traffic Marshalls must ensure the safe passage of pedestrians, cyclists and motor traffic in the street when vehicles are being loaded or unloaded. Please provide detail of the way in which marshals will assist with this process, if this differs from detail provided in Q18 b.

N/A

## Street Works

**Full justification must be provided for proposed use of the public highway to facilitate works. The Hertfordshire's Highway Authority expects all options to minimise the impact on the public highway to have been fully considered prior to the submission of any proposal to occupy the highway for vehicle pit lanes, materials unloading/crane pick points, site welfare etc.**

**Please note that Temporary Traffic Orders (TTOs) and hoarding/scaffolding licenses may be applied for prior to CMP submission but won't be granted until the CMP is signed-off.**

**Please note that there is a two-week period required for the statutory consultation process to take place as part of a TTO.**

### 20. Site set-up

Please provide a scaled plan detailing the local highway network layout in the vicinity of the site. This should include details of on-street parking bay locations, cycle lanes, footway extents, relevant street furniture, and proposed site access locations. If these are attached, use the following space to reference their location in the appendices.

N/A

### 21. Parking bay suspensions and temporary traffic orders

Parking bay suspensions should only be requested where absolutely necessary and these are permitted for a maximum of 6 months only. For exclusive access longer than 6 months, you will be required to obtain a Temporary Traffic Order (TTO) for which there is a separate cost.

Please provide details of any proposed parking bay suspensions and/or TTO's which would be required to facilitate the construction - include details of the expected duration in months/weeks. Building materials and equipment must not cause obstructions on the highway as per your CCS obligations unless the requisite permissions are secured.

Information regarding parking suspensions can be found [here](#).

N/A

### 22. Occupation of the public highway

Please note that use of the public highway for storage, site accommodation or welfare facilities is at the discretion of the Highway Authority and is generally not permitted. If you propose such use you must supply full justification, setting out why it is impossible to allocate space on-site. We prefer not to close footways but if this is unavoidable, you should submit a scaled plan of the proposed diversion route showing key dimensions.

a. Please provide justification of proposed occupation of the public highway.

N/A

b. Please provide accurate scaled drawings of any highway works necessary to enable construction to take place (e.g. construction of temporary vehicular accesses, removal of street furniture etc). If these are attached, use the following space to reference their location in the

appendices.

N/A

### **23. Motor vehicle and/or cyclist diversions**

Where applicable, please supply details of any diversion, disruption or other anticipated use of the public highway during the construction period. Please show locations of diversion signs on drawings or diagrams. If these are attached, use the following space to reference their location in the appendices.

N/A

### **24. Scaffolding, hoarding, and associated pedestrian diversions**

Pedestrians safety must be maintained if diversions are put in place. Vulnerable footway users should also be considered. These include wheelchair users, the elderly, those with walking difficulties, young children, those with prams, the blind and partially sighted. Appropriate ramps must be used if cables, hoses, etc. are run across the footway.

Any work above ground floor level may require a covered walkway adjacent to the site. A licence must be obtained for scaffolding and gantries. The adjoining public highway must be kept clean and free from obstructions, and hoarding should not restrict access to adjoining properties, including fire escape routes. Lighting and signage should be used on temporary structures/skips/hoardings etc.

A secure hoarding will generally be required at the site boundary with a lockable access.

a. Where applicable, please provide details of any hoarding and/or scaffolding that intrudes onto the public highway, describing how pedestrian safety will be maintained through the diversion, including any proposed alternative routes. Please provide detailed, scale drawings that show hoarding lines, gantries, crane locations, scaffolding, pedestrian routes, parking bay suspensions, remaining road width for vehicle movements, temporary vehicular accesses, ramps, barriers, signage, lighting etc. If these are attached, use the following space to reference their location in the appendices.

N/A

b. Please provide details of any other temporary structures which would overhang/oversail the public highway (e.g. scaffolding, gantries, cranes etc.) If these are attached, use the following space to reference their location in the appendices.

N/A

### **25. Services**

Please indicate if any changes to services are proposed to be carried out that would be linked to the site during the works (i.e. connections to public utilities and/or statutory undertakers' plant). Larger developments may require new utility services. If so, a strategy and programme for coordinating the connection of services will be required. If new utility services are required, please confirm which utility companies have been contacted (e.g. Thames Water, National Grid, EDF Energy, BT etc.) You must explore options for the utility companies to share the same excavations and traffic management proposals. Please supply details of your discussions.

N/A

**Additional information required by the planning condition, not identified within the above standard document.**

**1. Construction and storage compounds (including areas designated for car parking)**

Please refer to the attached SK01 and SK02 drawings that indicate our proposed arrangements for our site, these documents provide a visual representation of the space that will be utilised on site to provide the following,

- Site accommodation and Welfare Facilities
- Site parking, for both site workers and visitors
- Storage area
- Waste recycling area
- Wheel wash location.

SK01 provides our proposal during the demolition work and SK02 provides our proposal during the new construction works, due to the available space on site it is necessary to move our compound between these operations.

**2. Siting and details of wheel washing facilities**

SK01 & SK02 indicate the location of our wheel washing facilities.

At the earliest opportunity following the demolition works the entrance road and car park will be formed using a tarmac hard standing and will be kept clean and clear of mud and debris, which will mitigate the need for wheel washing.

We will have a provision near to the gate for each vehicle to be inspected prior departing by our banksman, as and when applicable the vehicles will be cleaned prior to their departure.

**3. Timing of construction activities to avoid school pick up/drop off times**

Site working hours are intended to be:

07:30 – 17:00 Monday to Friday

07.30 – 13:00 Saturday.

Deliveries will be co-ordinated to avoid sensitive times to neighbouring properties i.e. outside of school commuting times to ensure the safety of travel to Peartree Primary School.

No deliveries shall be made between the following times

07:30 – 09:30 & 15:00 – 16:30 Monday to Friday

07.30 – 09:30 Saturday.

**4. Provision of sufficient on-site parking prior to commencement of construction activities**

Car parking will be provided within the area of proposed car parking and will accommodate up to 18 vehicles on site, 14 site work vehicles and 4 visitors. We will encourage that site operatives share vehicles (where appropriate in accordance with COVID-19 guidelines), any excess vehicles that may need to park on the highway will be kept to a minimum. All operatives will be reminded within their induction to park in a considerate and respectful manner. The contract management team will monitor the highway to ensure that any operatives parking outside of the site are not causing a nuisance to our neighbours.

**Agreement**

The agreed contents of this Construction Management Plan must be complied with unless otherwise agreed in writing by the Highway Authority. This may require the CMP to be revised by the Developer and reapproved by the HA. The project manager shall work with the HA to review this Construction Management Plan if problems arise in relation to the construction of the development. Any future revised plan must be approved by the HA and the LPA in writing and complied with thereafter.

It should be noted that any agreed Construction Management Plan does not prejudice further agreements that may be required such as road closures or hoarding licences.

**Signed:** .....

**Date:** 02.12.22

**Print Name:** Tony Robinson

**Position:** Pre-Construction Director

End of form.