


**Ventilation Commissioning Sheets**

<b>Client</b>	Megan's
<b>Site Address</b>	35-37 Howardsgate, Welwyn Garden City AL8 6AP


**System Information - Kitchen Extract**

<b>Make/Model</b>	Etaline Max	<b>SFP</b>	831 W/(m <sup>3</sup> /s)
<b>Location</b>	High Level in Kitchen	<b>Nfa</b>	52%
<b>Qv</b>	2216 m <sup>3</sup> /h	<b>Nt</b>	57%
<b>Psf</b>	295 Pa	<b>U</b>	228v
<b>Pf</b>	300 Pa	<b>F &amp; I</b>	50Hz 2.3A
<b>Measured Boast Flow</b>	2986 m <sup>3</sup> /h	<b>Pass</b>	




**System Information - Fresh Air Supply**

<b>Make/Model</b>	CVAB-N	<b>SFP</b>	768 W/(m <sup>3</sup> /s)
<b>Location</b>	High Level in Kitchen	<b>Nfa</b>	52%
<b>Qv</b>	2040 m <sup>3</sup> /h	<b>Nt</b>	54%
<b>Psf</b>	295 Pa	<b>U</b>	228v
<b>Pf</b>	300 Pa	<b>F &amp; I</b>	50Hz 2.3A
<b>Measured Boast Flow</b>	2678	<b>Pass</b>	



**System Information - WC Extract**

<b>Make/Model</b>	JETFLOW HIT 150	<b>SFP</b>	320 W/(m <sup>3</sup> /s)
<b>Location</b>	Above Ceiling	<b>Nfa</b>	56%
<b>Qv</b>	403 m <sup>3</sup> /h	<b>Nt</b>	58%
<b>Psf</b>	295 Pa	<b>U</b>	228v
<b>Pf</b>	287 Pa	<b>F &amp; I</b>	50Hz 2.3A
<b>Measured Boast Flow</b>	403	<b>Pass</b>	



**System Information - DAWC Extract**

<b>Make/Model</b>	JETFLOW HIT 100	<b>SFP</b>	140 W/(m <sup>3</sup> /s)
<b>Location</b>	Above Ceiling	<b>Nfa</b>	56%
<b>Qv</b>	216 m <sup>3</sup> /h	<b>Nt</b>	58%
<b>Psf</b>	195 Pa	<b>U</b>	228v
<b>Pf</b>	182 Pa	<b>F &amp; I</b>	50Hz 2.3A
<b>Measured Boast Flow</b>	216	<b>Pass</b>	

<b>Engineer Name</b>	Aaron Laishley
<b>Engineer Signature</b>	